

DAILY PROGRESS REPORT

Project: 132 kV Underground Cable Link, Sector 7 to Sector 12 (8 HDD crossings)

Employer: Tarwan Electricity Transmission Co. (fictional)

Main Contractor: Maradel Gulf Contracting W.L.L. (fictional)

Subcontractor: Vexley Trenchless Services (fictional)

Subcontract Ref: MG/SC/2026/017

Report No.	Date	Day	Weather	Site Hours
DPR-001	Tue 03 Mar 2026	1 of 60	Sunny, 28 °C, wind 18 km/h	06:00 to 18:00

Prepared by: Site Engineer, Vexley Trenchless · Distributed to: Maradel Site Manager, Maradel QA/QC, Vexley PM

1. Manpower on site

Trade	Planned	Actual	Remarks
Project Manager	1	1	
Site Engineer	2	2	
HSE Officer	1	1	
Surveyor	1	1	
HDD Rig Operator	2	2	
Mud Engineer	1	1	
Drilling Crew	8	4	
Fusion Technician (HDPE)	2	2	
Excavator Operator	2	2	
Labour	12	10	
Total	32	26	

2. Equipment on site

Equipment	Qty	Status	Remarks
HDD Rig 250 t (Rig-A)	1	Mobilising	Laydown area
HDD Rig 100 t (Rig-B)	1	Mobilising	Laydown area
Mud recycling unit	2	2 idle	
Mud pump	2	2 idle	
Excavator 20 t	2	2 working	Trench works
Vacuum tanker	1	Working	
HDPE fusion machine 630 mm	1	Idle	
Crane 50 t	1	Working	Pit works, pipe handling

3. Work executed today

Mobilisation

- Site offices, laydown area and welfare set up. Rig-A and Rig-B arrived on low-loaders.

4. Materials

Item	Required	Received to date	Received today	Remarks
HDPE pipe 630 mm SDR 17	6,400 m	1,600 m	1,600 m	
Bentonite (25 kg bags)	4,000	1,000	1,000	
132 kV XLPE cable drums (free issue)	12	0	0	Not yet due
132 kV joint kits (free issue)	8	0	0	Not yet due
Bedding sand	1,800 m ³	0 m ³	0	
Cable protection tiles	8,600	2,000	2,000	

5. Delays, constraints, remarks

1. Nil.

6. HSE

- Toolbox talk 06:15: drilling fluid handling, 26 attended.
- Incidents: none. Near misses: none. First aid: none.
- Permit to work: none open.
- Safe man-hours to date: 348.

7. Correspondence and RFIs today

- Nil.

8. Plan for tomorrow (Wed 04 Mar 2026)

- Open cut: continue trench, CH 0+000 to CH 2+140.

Sample document for a video demonstration. Every name, figure and date is invented.