

DAILY PROGRESS REPORT

Project: 132 kV Underground Cable Link, Sector 7 to Sector 12 (8 HDD crossings)

Employer: Tarwan Electricity Transmission Co. (fictional)

Main Contractor: Maradel Gulf Contracting W.L.L. (fictional)

Subcontractor: Vexley Trenchless Services (fictional)

Subcontract Ref: MG/SC/2026/017

Report No.	Date	Day	Weather	Site Hours
DPR-008	Tue 10 Mar 2026	8 of 60	Sunny, 31 °C, wind 14 km/h	06:00 to 18:00

Prepared by: Site Engineer, Vexley Trenchless · Distributed to: Maradel Site Manager, Maradel QA/QC, Vexley PM

1. Manpower on site

Trade	Planned	Actual	Remarks
Project Manager	1	1	
Site Engineer	2	2	
HSE Officer	1	1	
Surveyor	1	1	
HDD Rig Operator	2	2	
Mud Engineer	1	1	
Drilling Crew	8	8	
Fusion Technician (HDPE)	2	2	
Excavator Operator	2	2	
Labour	12	12	
Total	32	32	

2. Equipment on site

Equipment	Qty	Status	Remarks
HDD Rig 250 t (Rig-A)	1	Idle	HDD-03 entry pit
HDD Rig 100 t (Rig-B)	1	Working	HDD-02
Mud recycling unit	2	1 working, 1 idle	Unit 1 with Rig-A
Mud pump	2	1 working, 1 idle	
Excavator 20 t	2	2 working	Pit works HDD-03
Vacuum tanker	1	Working	
HDPE fusion machine 630 mm	1	Working	Pipe string HDD-03
Crane 50 t	1	Working	Pit works, pipe handling

3. Work executed today

HDD-02 (Local road crossing, CH 1+380 to CH 1+540, 160 m, 4 × 630 mm HDPE)

- Pilot hole started. Today 0 m to 160 m. Cumulative 160 m of 160 m. Pilot hole complete.

HDD-03 (Highway crossing, CH 2+140 to CH 2+520, 380 m, 4 × 630 mm HDPE)

- No drilling. Rig-A moved to entry pit and set up. Waiting.
- Pipe string fusion in progress.

Open-cut trench, CH 0+000 to CH 2+140

- Trench excavation to CH 1+360. Bedding sand placed to CH 1+140.

4. Materials

Item	Required	Received to date	Received today	Remarks
HDPE pipe 630 mm SDR 17	6,400 m	2,600 m	0	
Bentonite (25 kg bags)	4,000	1,800	0	
132 kV XLPE cable drums (free issue)	12	0	0	Not yet due
132 kV joint kits (free issue)	8	0	0	Not yet due
Bedding sand	1,800 m³	820 m³	80 m³	
Cable protection tiles	8,600	3,200	0	

5. Delays, constraints, remarks

1. HDD-03 permit not received. Rig-A set up at entry pit, idle.

6. HSE

- Toolbox talk 06:15: housekeeping, 32 attended.
- Incidents: none. Near misses: none. First aid: none.
- Permit to work: hot works (fusion) PTW-0138 open.
- Safe man-hours to date: 2,622.

7. Correspondence and RFIs today

- Nil.

8. Plan for tomorrow (Wed 11 Mar 2026)

- HDD-03: no work planned unless permit received.
- HDD-02: reaming.
- Open cut: continue trench, CH 0+000 to CH 2+140.

Sample document for a video demonstration. Every name, figure and date is invented.