

# DAILY PROGRESS REPORT

**Project:** 132 kV Underground Cable Link, Sector 7 to Sector 12 (8 HDD crossings)

**Employer:** Tarwan Electricity Transmission Co. (fictional)

**Main Contractor:** Maradel Gulf Contracting W.L.L. (fictional)

**Subcontractor:** Vexley Trenchless Services (fictional)

**Subcontract Ref:** MG/SC/2026/017

| Report No. | Date            | Day      | Weather                    | Site Hours     |
|------------|-----------------|----------|----------------------------|----------------|
| DPR-012    | Sat 14 Mar 2026 | 12 of 60 | Sunny, 32 °C, wind 10 km/h | 06:00 to 18:00 |

Prepared by: Site Engineer, Vexley Trenchless · Distributed to: Maradel Site Manager, Maradel QA/QC, Vexley PM

## 1. Manpower on site

| Trade                    | Planned | Actual | Remarks                 |
|--------------------------|---------|--------|-------------------------|
| Project Manager          | 1       | 1      |                         |
| Site Engineer            | 2       | 2      |                         |
| HSE Officer              | 1       | 1      |                         |
| Surveyor                 | 1       | 1      |                         |
| HDD Rig Operator         | 2       | 2      |                         |
| Mud Engineer             | 1       | 1      |                         |
| Drilling Crew            | 8       | 8      |                         |
| Fusion Technician (HDPE) | 2       | 2      |                         |
| Cable Pulling Crew       | 6       | 6      | Standby, no cable drums |
| Excavator Operator       | 2       | 2      |                         |
| Labour                   | 12      | 10     |                         |
| Total                    | 38      | 36     |                         |

## 2. Equipment on site

| Equipment                  | Qty | Status            | Remarks            |
|----------------------------|-----|-------------------|--------------------|
| HDD Rig 250 t (Rig-A)      | 1   | Idle              | HDD-03 entry pit   |
| HDD Rig 100 t (Rig-B)      | 1   | Working           | HDD-05 set-up      |
| Mud recycling unit         | 2   | 1 working, 1 idle | Unit 1 with Rig-A  |
| Mud pump                   | 2   | 1 working, 1 idle |                    |
| Excavator 20 t             | 2   | 2 working         | Pit works HDD-06   |
| Vacuum tanker              | 1   | Working           |                    |
| HDPE fusion machine 630 mm | 1   | Working           | Pipe string HDD-05 |
| Crane 50 t                 | 1   | Standby           |                    |

## 3. Work executed today

**HDD-03 (Highway crossing, CH 2+140 to CH 2+520, 380 m, 4 × 630 mm HDPE)**

- No drilling. Rig-A set up at entry pit, waiting.

**HDD-05 (Wadi crossing, CH 4+880 to CH 5+100, 220 m, 4 × 630 mm HDPE)**

- Entry and exit pit excavation, complete.
- Pipe string fusion, in progress.

**HDD-06 (Service road crossing, CH 6+310 to CH 6+450, 140 m, 4 × 630 mm HDPE)**

- Entry pit excavation 45 % complete.
- Exit pit not started, exit side land still fenced by third party.

**Open-cut trench, CH 0+000 to CH 2+140**

- Trench complete. Bedding sand placed to CH 1+900.
- Cable pulling NOT started. No drums on site.

**Open-cut trench, CH 2+520 to CH 4+880**

- Trench excavation to CH 3+160. Bedding sand placed to CH 3+060.

**4. Materials**

| Item                                 | Required | Received to date | Received today | Remarks            |
|--------------------------------------|----------|------------------|----------------|--------------------|
| HDPE pipe 630 mm SDR 17              | 6,400 m  | 3,600 m          | 0              |                    |
| Bentonite (25 kg bags)               | 4,000    | 2,450            | 200            |                    |
| 132 kV XLPE cable drums (free issue) | 12       | 0                | 0              | Still not received |
| 132 kV joint kits (free issue)       | 8        | 0                | 0              | Not yet due        |
| Bedding sand                         | 1,800 m³ | 1,040 m³         | 20 m³          |                    |
| Cable protection tiles               | 8,600    | 4,200            | 0              |                    |

**5. Delays, constraints, remarks**

1. HDD-03 permit still not in hand. Rig-A idle.
2. No cable drums. Trench ready to CH 1+900, pulling crew and crane waiting.
3. HDD-06 exit side fenced by third party, no access. Entry pit started.

**6. HSE**

- Toolbox talk 06:15: working near idle plant, 36 attended.
- Incidents: none. Near misses: none. First aid: none.
- Permit to work: hot works (fusion) PTW-0142 open. Confined space PTW-0143 for HDD-06 pit, open.
- Safe man-hours to date: 3,822.

**7. Correspondence and RFIs today**

| Ref            | To / From    | Subject                                                                                       | Status   |
|----------------|--------------|-----------------------------------------------------------------------------------------------|----------|
| VX-LTR-009     | To Maradel   | HDD-06 exit side access, third-party fence                                                    | Sent     |
| MG-EMAIL-14-03 | From Maradel | Comments on DPR-010: drums were available at Maradel yard from 10 Mar, Vexley did not collect | Received |

**8. Plan for tomorrow (Sun 15 Mar 2026)**

- HDD-05: start pilot hole.
- HDD-06: continue entry pit.
- HDD-03: no work planned unless permit received.
- Open cut: continue trench, CH 2+520 to CH 4+880.

*Sample document for a video demonstration. Every name, figure and date is invented.*