

DAILY PROGRESS REPORT

Project: 132 kV Underground Cable Link, Sector 7 to Sector 12 (8 HDD crossings)

Employer: Tarwan Electricity Transmission Co. (fictional)

Main Contractor: Maradel Gulf Contracting W.L.L. (fictional)

Subcontractor: Vexley Trenchless Services (fictional)

Subcontract Ref: MG/SC/2026/017

Report No.	Date	Day	Weather	Site Hours
DPR-013	Sun 15 Mar 2026	13 of 60	Clear, 32 °C, wind 18 km/h	06:00 to 18:00

Prepared by: Site Engineer, Vexley Trenchless · Distributed to: Maradel Site Manager, Maradel QA/QC, Vexley PM

1. Manpower on site

Trade	Planned	Actual	Remarks
Project Manager	1	1	
Site Engineer	2	2	
HSE Officer	1	1	
Surveyor	1	1	
HDD Rig Operator	2	2	
Mud Engineer	1	1	
Drilling Crew	8	8	
Fusion Technician (HDPE)	2	2	
Cable Pulling Crew	6	6	Standby, no cable drums
Excavator Operator	2	1	1 on leave, cover requested
Labour	12	11	
Total	38	36	

2. Equipment on site

Equipment	Qty	Status	Remarks
HDD Rig 250 t (Rig-A)	1	Idle	HDD-03 entry pit
HDD Rig 100 t (Rig-B)	1	Working	HDD-05 pilot hole
Mud recycling unit	2	1 working, 1 idle	Unit 1 with Rig-A
Mud pump	2	1 working, 1 idle	
Excavator 20 t	2	1 working, 1 idle	Pit works HDD-06
Vacuum tanker	1	Working	
HDPE fusion machine 630 mm	1	Working	Pipe string HDD-05
Crane 50 t	1	Standby	

3. Work executed today

HDD-03 (Highway crossing, CH 2+140 to CH 2+520, 380 m, 4 × 630 mm HDPE)

- No drilling. Rig-A set up at entry pit, waiting.

HDD-05 (Wadi crossing, CH 4+880 to CH 5+100, 220 m, 4 × 630 mm HDPE)

- Rig-B set up at entry pit. Pilot hole started late afternoon, 0 m.

HDD-06 (Service road crossing, CH 6+310 to CH 6+450, 140 m, 4 × 630 mm HDPE)

- Entry pit excavation 60 % complete.
- Exit pit not started, exit side land still fenced by third party.

Open-cut trench, CH 0+000 to CH 2+140

- Trench complete. Bedding sand placed to CH 1+900.
- Cable pulling NOT started. No drums on site.

Open-cut trench, CH 2+520 to CH 4+880

- Trench excavation to CH 3+360. Bedding sand placed to CH 3+220.

4. Materials

Item	Required	Received to date	Received today	Remarks
HDPE pipe 630 mm SDR 17	6,400 m	3,600 m	0	
Bentonite (25 kg bags)	4,000	2,450	0	
132 kV XLPE cable drums (free issue)	12	0	0	Still not received
132 kV joint kits (free issue)	8	0	0	Not yet due
Bedding sand	1,800 m ³	1,040 m ³	0	
Cable protection tiles	8,600	4,200	0	

5. Delays, constraints, remarks

1. HDD-03 permit still not in hand. Rig-A idle.
2. No cable drums. Trench ready to CH 1+900, pulling crew and crane waiting.
3. HDD-06 exit side still fenced.

6. HSE

- Toolbox talk 06:15: drilling fluid handling, 36 attended.
- Incidents: none. Near misses: none. First aid: none.
- Permit to work: hot works (fusion) PTW-0143 open. Confined space PTW-0144 for HDD-06 pit, open.
- Safe man-hours to date: 4,170.

7. Correspondence and RFIs today

- Nil.

8. Plan for tomorrow (Mon 16 Mar 2026)

- HDD-05: continue pilot hole, target 0 m to 96 m.
- HDD-06: continue entry pit.
- HDD-03: no work planned unless permit received.
- Open cut: continue trench, CH 2+520 to CH 4+880.

Sample document for a video demonstration. Every name, figure and date is invented.