

DAILY PROGRESS REPORT

Project: 132 kV Underground Cable Link, Sector 7 to Sector 12 (8 HDD crossings)

Employer: Tarwan Electricity Transmission Co. (fictional)

Main Contractor: Maradel Gulf Contracting W.L.L. (fictional)

Subcontractor: Vexley Trenchless Services (fictional)

Subcontract Ref: MG/SC/2026/017

Report No.	Date	Day	Weather	Site Hours
DPR-026	Sat 28 Mar 2026	26 of 60	Dust storm 10:00 to 14:00, 34 °C, wind 45 km/h	06:00 to 18:00

Prepared by: Site Engineer, Vexley Trenchless · Distributed to: Maradel Site Manager, Maradel QA/QC, Vexley PM

1. Manpower on site

Trade	Planned	Actual	Remarks
Project Manager	1	1	
Site Engineer	2	2	
HSE Officer	1	1	
Surveyor	1	1	
HDD Rig Operator	2	2	
Mud Engineer	1	1	
Drilling Crew	8	8	
Fusion Technician (HDPE)	2	2	
Cable Pulling Crew	6	6	Standby, no cable drums
Excavator Operator	2	2	
Labour	12	12	
Total	38	38	

2. Equipment on site

Equipment	Qty	Status	Remarks
HDD Rig 250 t (Rig-A)	1	Working	HDD-03 reaming
HDD Rig 100 t (Rig-B)	1	Working	HDD-04
Mud recycling unit	2	2 working	
Mud pump	2	2 working	
Excavator 20 t	2	2 working	Pit works HDD-06
Vacuum tanker	1	Working	
HDPE fusion machine 630 mm	1	Working	Pipe string HDD-06
Crane 50 t	1	Standby	

3. Work executed today

HDD-03 (Highway crossing, CH 2+140 to CH 2+520, 380 m, 4 × 630 mm HDPE)

- Reaming pass 5 of 5, complete.

HDD-04 (Canal crossing, CH 3+700 to CH 3+880, 180 m, 4 × 630 mm HDPE)

- Pilot hole started. Today 0 m to 90 m. Cumulative 90 m of 180 m.

HDD-06 (Service road crossing, CH 6+310 to CH 6+450, 140 m, 4 × 630 mm HDPE)

- Entry and exit pit excavation, complete.
- Pipe string fusion, in progress.

Open-cut trench, CH 5+100 to CH 6+310

- Trench excavation from CH 6+310 end back to CH 5+710. CH 5+300 to CH 5+600 not dug, farm section. Bedding sand placed to CH 5+260.

Open-cut trench, CH 0+000 to CH 2+140

- Trench complete. Bedding sand placed to CH 2+140.
- Cable pulling NOT started. No drums on site.

4. Materials

Item	Required	Received to date	Received today	Remarks
HDPE pipe 630 mm SDR 17	6,400 m	5,000 m	0	
Bentonite (25 kg bags)	4,000	3,500	0	
132 kV XLPE cable drums (free issue)	12	0	0	Still not received
132 kV joint kits (free issue)	8	0	0	Not yet due
Bedding sand	1,800 m³	1,460 m³	60 m³	
Cable protection tiles	8,600	5,700	0	

5. Delays, constraints, remarks

1. No cable drums. Trench ready to CH 2+140, pulling crew and crane waiting.
2. Dust storm 10:00 to 14:00, drilling and pit works stopped, resumed 14:00.

6. HSE

- Toolbox talk 06:15: excavation and shoring, 38 attended.
- Incidents: none. Near misses: none. First aid: none.
- Permit to work: hot works (fusion) PTW-0156 open. Confined space PTW-0157 for HDD-06 pit, open.
- Safe man-hours to date: 8,364.

7. Correspondence and RFIs today

- Nil.

8. Plan for tomorrow (Sun 29 Mar 2026)

- HDD-06: pipe string fusion.
- HDD-03: pullback.
- HDD-04: continue pilot hole, target 90 m to 180 m.

Sample document for a video demonstration. Every name, figure and date is invented.