

DAILY PROGRESS REPORT

Project: 132 kV Underground Cable Link, Sector 7 to Sector 12 (8 HDD crossings)

Employer: Tarwan Electricity Transmission Co. (fictional)

Main Contractor: Maradel Gulf Contracting W.L.L. (fictional)

Subcontractor: Vexley Trenchless Services (fictional)

Subcontract Ref: MG/SC/2026/017

Report No.	Date	Day	Weather	Site Hours
DPR-027	Sun 29 Mar 2026	27 of 60	Clear, 33 °C, wind 10 km/h	06:00 to 18:00

Prepared by: Site Engineer, Vexley Trenchless · Distributed to: Maradel Site Manager, Maradel QA/QC, Vexley PM

1. Manpower on site

Trade	Planned	Actual	Remarks
Project Manager	1	1	
Site Engineer	2	2	
HSE Officer	1	1	
Surveyor	1	1	
HDD Rig Operator	2	2	
Mud Engineer	1	1	
Drilling Crew	8	8	
Fusion Technician (HDPE)	2	2	
Cable Pulling Crew	6	6	Standby, no cable drums
Excavator Operator	2	2	
Labour	12	10	
Total	38	36	

2. Equipment on site

Equipment	Qty	Status	Remarks
HDD Rig 250 t (Rig-A)	1	Working	HDD-03 pullback
HDD Rig 100 t (Rig-B)	1	Working	HDD-04
Mud recycling unit	2	2 working	
Mud pump	2	2 working	
Excavator 20 t	2	2 working	Trench works
Vacuum tanker	1	Working	
HDPE fusion machine 630 mm	1	Working	Pipe string HDD-06
Crane 50 t	1	Standby	

3. Work executed today

HDD-03 (Highway crossing, CH 2+140 to CH 2+520, 380 m, 4 × 630 mm HDPE)

- Pullback of 4 × 630 mm ducts complete. Ducts proved and capped.

HDD-04 (Canal crossing, CH 3+700 to CH 3+880, 180 m, 4 × 630 mm HDPE)

- Pilot hole continued. Today 90 m to 180 m. Cumulative 180 m of 180 m. Pilot hole complete.

HDD-06 (Service road crossing, CH 6+310 to CH 6+450, 140 m, 4 × 630 mm HDPE)

- Pipe string fusion, complete and pressure tested.

Open-cut trench, CH 5+100 to CH 6+310

- Trench complete except CH 5+300 to CH 5+600, farm section. Bedding sand placed to CH 5+260.

Open-cut trench, CH 0+000 to CH 2+140

- Trench complete. Bedding sand placed to CH 2+140.
- Cable pulling NOT started. No drums on site.

4. Materials

Item	Required	Received to date	Received today	Remarks
HDPE pipe 630 mm SDR 17	6,400 m	5,000 m	0	
Bentonite (25 kg bags)	4,000	3,500	0	
132 kV XLPE cable drums (free issue)	12	0	0	Still not received
132 kV joint kits (free issue)	8	0	0	Not yet due
Bedding sand	1,800 m³	1,460 m³	0	
Cable protection tiles	8,600	5,700	0	

5. Delays, constraints, remarks

1. No cable drums. Trench ready to CH 2+140, pulling crew and crane waiting.

6. HSE

- Toolbox talk 06:15: lifting operations, 36 attended.
- Incidents: none. Near misses: none. First aid: none.
- Permit to work: hot works (fusion) PTW-0157 open. Confined space PTW-0158 for HDD-06 pit, open.
- Safe man-hours to date: 8,700.

7. Correspondence and RFIs today

- Nil.

8. Plan for tomorrow (Mon 30 Mar 2026)

- HDD-06: start pilot hole.
- HDD-04: reaming.

Sample document for a video demonstration. Every name, figure and date is invented.