

DAILY PROGRESS REPORT

Project: 132 kV Underground Cable Link, Sector 7 to Sector 12 (8 HDD crossings)

Employer: Tarwan Electricity Transmission Co. (fictional)

Main Contractor: Maradel Gulf Contracting W.L.L. (fictional)

Subcontractor: Vexley Trenchless Services (fictional)

Subcontract Ref: MG/SC/2026/017

Report No.	Date	Day	Weather	Site Hours
DPR-031	Thu 02 Apr 2026	31 of 60	Clear, 34 °C, wind 8 km/h	06:00 to 18:00

Prepared by: Site Engineer, Vexley Trenchless · Distributed to: Maradel Site Manager, Maradel QA/QC, Vexley PM

1. Manpower on site

Trade	Planned	Actual	Remarks
Project Manager	1	1	
Site Engineer	2	2	
HSE Officer	1	1	
Surveyor	1	1	
HDD Rig Operator	2	2	
Mud Engineer	1	1	
Drilling Crew	8	8	
Fusion Technician (HDPE)	2	2	
Cable Pulling Crew	6	6	
Excavator Operator	2	2	
Labour	12	10	
Total	38	36	

2. Equipment on site

Equipment	Qty	Status	Remarks
HDD Rig 250 t (Rig-A)	1	Working	HDD-06 reaming
HDD Rig 100 t (Rig-B)	1	Working	HDD-08
Mud recycling unit	2	2 working	
Mud pump	2	2 working	
Excavator 20 t	2	2 working	Pit works HDD-07
Vacuum tanker	1	Working	
HDPE fusion machine 630 mm	1	Working	Pipe string HDD-08
Crane 50 t	1	Working	Pit works, pipe handling

3. Work executed today

HDD-06 (Service road crossing, CH 6+310 to CH 6+450, 140 m, 4 × 630 mm HDPE)

- Reaming pass 2 of 3, in progress.

HDD-07 (Highway crossing, CH 7+150 to CH 7+450, 300 m, 4 × 630 mm HDPE)

- Entry and exit pit excavation, in progress.

HDD-08 (Farm track crossing, CH 8+050 to CH 8+170, 120 m, 4 × 630 mm HDPE)

- Pipe string fusion, complete and pressure tested.

Open-cut trench, CH 5+100 to CH 6+310

- Trench complete except CH 5+300 to CH 5+600, farm section. Bedding sand placed to CH 5+260.

Open-cut trench, CH 6+450 to CH 8+400

- Trench excavation to CH 6+790. Bedding sand placed to CH 6+730.

Open-cut trench, CH 0+000 to CH 2+140

- Trench complete. Bedding sand placed to CH 2+140.
- Drums off-loaded at laydown. Pulling starts tomorrow.

4. Materials

Item	Required	Received to date	Received today	Remarks
HDPE pipe 630 mm SDR 17	6,400 m	6,400 m	0	
Bentonite (25 kg bags)	4,000	3,800	0	
132 kV XLPE cable drums (free issue)	12	12	12	Off-loaded at laydown
132 kV joint kits (free issue)	8	0	0	Not yet due
Bedding sand	1,800 m ³	1,580 m ³	0	
Cable protection tiles	8,600	7,200	0	

5. Delays, constraints, remarks

1. Cable drums received, 12 drums off-loaded at laydown. Pulling starts tomorrow.
2. Farm section at Sector 10 still blocked, 300 m of trench not dug. Maradel to sort.
3. HDD-07 highway permit due today, not received.

6. HSE

- Toolbox talk 06:15: hand injuries, 36 attended.
- Incidents: none. Near misses: none. First aid: none.
- Permit to work: hot works (fusion) PTW-0161 open. Confined space PTW-0162 for HDD-06 pit, open.
- Safe man-hours to date: 10,092.

7. Correspondence and RFIs today

Ref	To / From	Subject	Status
MG-DN-0412	From Maradel	Delivery note, 12 × 132 kV cable drums	Received
VX-LTR-015	To Maradel	HDD-07 highway permit, due today	Sent

8. Plan for tomorrow (Fri 03 Apr 2026)

- HDD-06: reaming.
- HDD-07: pit works.
- HDD-08: start pilot hole.
- Open cut: continue trench, CH 6+450 to CH 8+400.
- Cable pulling: continue.

Sample document for a video demonstration. Every name, figure and date is invented.