

DAILY PROGRESS REPORT

Project: 132 kV Underground Cable Link, Sector 7 to Sector 12 (8 HDD crossings)

Employer: Tarwan Electricity Transmission Co. (fictional)

Main Contractor: Maradel Gulf Contracting W.L.L. (fictional)

Subcontractor: Vexley Trenchless Services (fictional)

Subcontract Ref: MG/SC/2026/017

Report No.	Date	Day	Weather	Site Hours
DPR-033	Sat 04 Apr 2026	33 of 60	Sunny, 33 °C, wind 14 km/h	06:00 to 18:00

Prepared by: Site Engineer, Vexley Trenchless · Distributed to: Maradel Site Manager, Maradel QA/QC, Vexley PM

1. Manpower on site

Trade	Planned	Actual	Remarks
Project Manager	1	1	
Site Engineer	2	2	
HSE Officer	1	1	
Surveyor	1	1	
HDD Rig Operator	2	2	
Mud Engineer	1	1	
Drilling Crew	8	8	
Fusion Technician (HDPE)	2	2	
Cable Pulling Crew	6	6	
Excavator Operator	2	2	
Labour	12	11	
Total	38	37	

2. Equipment on site

Equipment	Qty	Status	Remarks
HDD Rig 250 t (Rig-A)	1	Working	HDD-06 pullback
HDD Rig 100 t (Rig-B)	1	Working	HDD-08
Mud recycling unit	2	2 working	
Mud pump	2	2 working	
Excavator 20 t	2	2 working	Pit works HDD-07
Vacuum tanker	1	Working	
HDPE fusion machine 630 mm	1	Working	Pipe string HDD-07
Crane 50 t	1	Working	Cable pulling

3. Work executed today

HDD-06 (Service road crossing, CH 6+310 to CH 6+450, 140 m, 4 × 630 mm HDPE)

- Pullback of 4 × 630 mm ducts complete. Ducts proved and capped.

HDD-07 (Highway crossing, CH 7+150 to CH 7+450, 300 m, 4 × 630 mm HDPE)

- Entry and exit pit excavation, in progress.
- Pipe string fusion, in progress.

HDD-08 (Farm track crossing, CH 8+050 to CH 8+170, 120 m, 4 × 630 mm HDPE)

- Reaming pass 1 of 2, in progress.

Open-cut trench, CH 5+100 to CH 6+310

- Trench complete except CH 5+300 to CH 5+600, farm section. Bedding sand placed to CH 5+260.

Open-cut trench, CH 6+450 to CH 8+400

- Trench excavation to CH 7+150. Bedding sand placed to CH 7+030.

Cable pulling, Section 1, CH 0+000 to CH 2+140

- Pull 2 of 3 drum lengths in progress.

4. Materials

Item	Required	Received to date	Received today	Remarks
HDPE pipe 630 mm SDR 17	6,400 m	6,400 m	0	
Bentonite (25 kg bags)	4,000	3,800	0	
132 kV XLPE cable drums (free issue)	12	12	0	
132 kV joint kits (free issue)	8	0	0	Not yet due
Bedding sand	1,800 m ³	1,640 m ³	0	
Cable protection tiles	8,600	7,200	0	

5. Delays, constraints, remarks

1. HDD-07 permit still not received.

6. HSE

- Toolbox talk 06:15: driving on site, 37 attended.
- Incidents: none. Near misses: 1, excavator bucket close to shoring, toolbox talk held. First aid: none.
- Permit to work: hot works (fusion) PTW-0163 open. Confined space PTW-0164 for HDD-06 pit, open.
- Safe man-hours to date: 10,608.

7. Correspondence and RFIs today

- Nil.

8. Plan for tomorrow (Sun 05 Apr 2026)

- HDD-07: pit works.
- HDD-08: reaming.
- Open cut: continue trench, CH 6+450 to CH 8+400.
- Cable pulling: continue.

Sample document for a video demonstration. Every name, figure and date is invented.