

DAILY PROGRESS REPORT

Project: 132 kV Underground Cable Link, Sector 7 to Sector 12 (8 HDD crossings)

Employer: Tarwan Electricity Transmission Co. (fictional)

Main Contractor: Maradel Gulf Contracting W.L.L. (fictional)

Subcontractor: Vexley Trenchless Services (fictional)

Subcontract Ref: MG/SC/2026/017

Report No.	Date	Day	Weather	Site Hours
DPR-034	Sun 05 Apr 2026	34 of 60	Clear, 33 °C, wind 10 km/h	06:00 to 18:00

Prepared by: Site Engineer, Vexley Trenchless · Distributed to: Maradel Site Manager, Maradel QA/QC, Vexley PM

1. Manpower on site

Trade	Planned	Actual	Remarks
Project Manager	1	1	
Site Engineer	2	2	
HSE Officer	1	1	
Surveyor	1	1	
HDD Rig Operator	2	2	
Mud Engineer	1	1	
Drilling Crew	8	8	
Fusion Technician (HDPE)	2	2	
Cable Pulling Crew	6	6	
Excavator Operator	2	2	
Labour	12	11	
Total	38	37	

2. Equipment on site

Equipment	Qty	Status	Remarks
HDD Rig 250 t (Rig-A)	1	Moving	To HDD-07
HDD Rig 100 t (Rig-B)	1	Working	HDD-08
Mud recycling unit	2	1 working, 1 idle	
Mud pump	2	1 working, 1 idle	
Excavator 20 t	2	2 working	Pit works HDD-07
Vacuum tanker	1	Working	
HDPE fusion machine 630 mm	1	Working	Pipe string HDD-07
Crane 50 t	1	Working	Cable pulling

3. Work executed today

HDD-07 (Highway crossing, CH 7+150 to CH 7+450, 300 m, 4 × 630 mm HDPE)

- Entry and exit pit excavation, complete.
- Pipe string fusion, in progress.

HDD-08 (Farm track crossing, CH 8+050 to CH 8+170, 120 m, 4 × 630 mm HDPE)

- Reaming pass 2 of 2, complete.

Open-cut trench, CH 6+450 to CH 8+400

- Trench excavation to CH 7+330. Bedding sand placed to CH 7+190.

Cable pulling, Section 1, CH 0+000 to CH 2+140

- Pull 3 of 3 drum lengths complete.

4. Materials

Item	Required	Received to date	Received today	Remarks
HDPE pipe 630 mm SDR 17	6,400 m	6,400 m	0	
Bentonite (25 kg bags)	4,000	3,800	0	
132 kV XLPE cable drums (free issue)	12	12	0	
132 kV joint kits (free issue)	8	0	0	Not yet due
Bedding sand	1,800 m ³	1,700 m ³	60 m ³	
Cable protection tiles	8,600	7,200	0	

5. Delays, constraints, remarks

1. HDD-07 permit still not received.

6. HSE

- Toolbox talk 06:15: pressure testing, 37 attended.
- Incidents: none. Near misses: none. First aid: none.
- Permit to work: hot works (fusion) PTW-0164 open.
- Safe man-hours to date: 10,956.

7. Correspondence and RFIs today

- Nil.

8. Plan for tomorrow (Mon 06 Apr 2026)

- HDD-07: pipe string fusion.
- HDD-08: pullback.
- Open cut: continue trench, CH 6+450 to CH 8+400.
- Cable pulling: continue.

Sample document for a video demonstration. Every name, figure and date is invented.