

DAILY PROGRESS REPORT

Project: 132 kV Underground Cable Link, Sector 7 to Sector 12 (8 HDD crossings)

Employer: Tarwan Electricity Transmission Co. (fictional)

Main Contractor: Maradel Gulf Contracting W.L.L. (fictional)

Subcontractor: Vexley Trenchless Services (fictional)

Subcontract Ref: MG/SC/2026/017

Report No.	Date	Day	Weather	Site Hours
DPR-048	Sun 19 Apr 2026	48 of 60	Sunny, 38 °C, wind 14 km/h	06:00 to 18:00

Prepared by: Site Engineer, Vexley Trenchless · Distributed to: Maradel Site Manager, Maradel QA/QC, Vexley PM

1. Manpower on site

Trade	Planned	Actual	Remarks
Project Manager	1	1	
Site Engineer	2	2	
HSE Officer	1	1	
Surveyor	1	1	
HDD Rig Operator	2	2	
Mud Engineer	1	1	
Drilling Crew	8	8	
Fusion Technician (HDPE)	2	2	
Cable Pulling Crew	6	6	
Excavator Operator	2	2	
Labour	12	12	
Total	38	38	

2. Equipment on site

Equipment	Qty	Status	Remarks
HDD Rig 250 t (Rig-A)	1	Working	HDD-07 reaming
HDD Rig 100 t (Rig-B)	1	Complete	Demobilising
Mud recycling unit	2	1 working, 1 idle	
Mud pump	2	1 working, 1 idle	
Excavator 20 t	2	2 working	Trench works
Vacuum tanker	1	Working	
HDPE fusion machine 630 mm	1	Idle	
Crane 50 t	1	Working	Cable pulling

3. Work executed today

HDD-07 (Highway crossing, CH 7+150 to CH 7+450, 300 m, 4 × 630 mm HDPE)

- Reaming pass 2 of 5, in progress.

Cable pulling, Section 3, CH 4+880 to CH 6+310

- Pull 1 of 2 drum lengths in progress.

4. Materials

Item	Required	Received to date	Received today	Remarks
HDPE pipe 630 mm SDR 17	6,400 m	6,400 m	0	
Bentonite (25 kg bags)	4,000	4,000	0	
132 kV XLPE cable drums (free issue)	12	12	0	
132 kV joint kits (free issue)	8	0	0	Still not received
Bedding sand	1,800 m³	1,800 m³	0	
Cable protection tiles	8,600	8,600	0	

5. Delays, constraints, remarks

1. Joint kits still not received.

6. HSE

- Toolbox talk 06:15: working near idle plant, 38 attended.
- Incidents: none. Near misses: none. First aid: none.
- Permit to work: none open.
- Safe man-hours to date: 15,486.

7. Correspondence and RFIs today

- Nil.

8. Plan for tomorrow (Mon 20 Apr 2026)

- HDD-07: reaming.
- Cable pulling: continue.

Sample document for a video demonstration. Every name, figure and date is invented.