

DAILY PROGRESS REPORT

Project: 132 kV Underground Cable Link, Sector 7 to Sector 12 (8 HDD crossings)

Employer: Tarwan Electricity Transmission Co. (fictional)

Main Contractor: Maradel Gulf Contracting W.L.L. (fictional)

Subcontractor: Vexley Trenchless Services (fictional)

Subcontract Ref: MG/SC/2026/017

Report No.	Date	Day	Weather	Site Hours
DPR-051	Wed 22 Apr 2026	51 of 60	Clear, 38 °C, wind 8 km/h	06:00 to 18:00

Prepared by: Site Engineer, Vexley Trenchless · Distributed to: Maradel Site Manager, Maradel QA/QC, Vexley PM

1. Manpower on site

Trade	Planned	Actual	Remarks
Project Manager	1	1	
Site Engineer	2	2	
HSE Officer	1	1	
Surveyor	1	1	
HDD Rig Operator	2	2	
Mud Engineer	1	1	
Drilling Crew	8	8	
Fusion Technician (HDPE)	2	2	
Cable Pulling Crew	6	6	
Cable Jointers	4	4	Standby, no joint kits
Excavator Operator	2	2	
Labour	12	11	
Total	42	41	

2. Equipment on site

Equipment	Qty	Status	Remarks
HDD Rig 250 t (Rig-A)	1	Working	HDD-07 reaming
HDD Rig 100 t (Rig-B)	1	Complete	Demobilising
Mud recycling unit	2	1 working, 1 idle	
Mud pump	2	1 working, 1 idle	
Excavator 20 t	2	2 working	Trench works
Vacuum tanker	1	Working	
HDPE fusion machine 630 mm	1	Idle	
Crane 50 t	1	Working	Cable pulling

3. Work executed today

HDD-07 (Highway crossing, CH 7+150 to CH 7+450, 300 m, 4 × 630 mm HDPE)

- Reaming pass 5 of 5, complete.

Open-cut trench, re-route CH 7+800 to CH 8+050 (MG-VO-003)

- Existing trench CH 7+800 to CH 8+050 backfilled. New route set out along the substation fence.

Cable pulling, Section 3, CH 4+880 to CH 6+310

- Pulling complete. Cable laid on bedding, tiles being placed.

Joints and terminations

- Joint bays 1 to 2 excavated and ready. Jointing NOT started, no joint kits on site.

4. Materials

Item	Required	Received to date	Received today	Remarks
HDPE pipe 630 mm SDR 17	6,400 m	6,400 m	0	
Bentonite (25 kg bags)	4,000	4,000	0	
132 kV XLPE cable drums (free issue)	12	12	0	
132 kV joint kits (free issue)	8	0	0	Still not received
Bedding sand	1,800 m ³	1,800 m ³	0	
Cable protection tiles	8,600	8,600	0	

5. Delays, constraints, remarks

- No joint kits. Joint bays ready, jointing crew waiting.
- Re-route trench at CH 7+800 in progress.

6. HSE

- Toolbox talk 06:15: lifting operations, 41 attended.
- Incidents: none. Near misses: none. First aid: none.
- Permit to work: none open.
- Safe man-hours to date: 16,530.

7. Correspondence and RFIs today

- Nil.

8. Plan for tomorrow (Thu 23 Apr 2026)

- HDD-07: pullback.
- Cable pulling: continue.
- Joints and terminations: continue.

Sample document for a video demonstration. Every name, figure and date is invented.