

DAILY PROGRESS REPORT

Project: 132 kV Underground Cable Link, Sector 7 to Sector 12 (8 HDD crossings)

Employer: Tarwan Electricity Transmission Co. (fictional)

Main Contractor: Maradel Gulf Contracting W.L.L. (fictional)

Subcontractor: Vexley Trenchless Services (fictional)

Subcontract Ref: MG/SC/2026/017

Report No.	Date	Day	Weather	Site Hours
DPR-056	Mon 27 Apr 2026	56 of 60	Sunny, 39 °C, wind 18 km/h	06:00 to 18:00

Prepared by: Site Engineer, Vexley Trenchless · Distributed to: Maradel Site Manager, Maradel QA/QC, Vexley PM

1. Manpower on site

Trade	Planned	Actual	Remarks
Project Manager	1	1	
Site Engineer	2	2	
HSE Officer	1	1	
Surveyor	1	1	
HDD Rig Operator	2	2	
Mud Engineer	1	1	
Drilling Crew	8	8	
Fusion Technician (HDPE)	2	2	
Cable Pulling Crew	6	6	
Cable Jointers	4	4	
Excavator Operator	2	2	
Labour	12	11	
Total	42	41	

2. Equipment on site

Equipment	Qty	Status	Remarks
HDD Rig 250 t (Rig-A)	1	Complete	Demobilising
HDD Rig 100 t (Rig-B)	1	Complete	Demobilising
Mud recycling unit	2	2 idle	
Mud pump	2	2 idle	
Excavator 20 t	2	2 working	Trench works
Vacuum tanker	1	Working	
HDPE fusion machine 630 mm	1	Idle	
Crane 50 t	1	Working	Cable pulling

3. Work executed today

Open-cut trench, re-route CH 7+800 to CH 8+050 (MG-VO-003)

- Re-route trench complete, 180 m. Bedding sand placed to CH 8+050.

Cable pulling, Section 4, CH 6+310 to CH 8+400

- Pulling complete. Cable laid on bedding, tiles being placed.

Joints and terminations

- Joint kits off-loaded at laydown. Jointing starts tomorrow.

4. Materials

Item	Required	Received to date	Received today	Remarks
HDPE pipe 630 mm SDR 17	6,400 m	6,400 m	0	
Bentonite (25 kg bags)	4,000	4,000	0	
132 kV XLPE cable drums (free issue)	12	12	0	
132 kV joint kits (free issue)	8	8	8	Off-loaded at laydown
Bedding sand	1,800 m ³	1,800 m ³	0	
Cable protection tiles	8,600	8,600	0	

5. Delays, constraints, remarks

1. Joint kits received, 8 kits off-loaded at laydown. Jointing starts tomorrow.
2. Re-route trench at CH 7+800 complete, 180 m.

6. HSE

- Toolbox talk 06:15: housekeeping, 41 attended.
- Incidents: none. Near misses: none. First aid: none.
- Permit to work: none open.
- Safe man-hours to date: 18,102.

7. Correspondence and RFIs today

Ref	To / From	Subject	Status
MG-DN-0531	From Maradel	Delivery note, 8 × 132 kV joint kits	Received

8. Plan for tomorrow (Tue 28 Apr 2026)

- Cable pulling: continue.
- Joints and terminations: continue.

Sample document for a video demonstration. Every name, figure and date is invented.