

REF VX-LTR-006
DATE 9 March 2026
TO The Site Manager, Maradel Gulf Contracting W.L.L.

HDD-03 highway crossing permit, reminder

Dear Sir,

The Subcontractor refers to the highway crossing permit for HDD-03, CH 2+140 to CH 2+520, which has not yet been received.

Under Division of Responsibility row R-2 the permit is to be obtained and delivered by the Main Contractor. Under Clause 4.1 it is to be delivered not later than 7 days before the planned start of the crossing in the Approved Programme. Activity 5 of Schedule 1 shows HDD-03 drilling starting on Day 8, 10 March 2026, so the permit was due on 3 March 2026.

Entry and exit pit excavation at HDD-03 was completed on 5 March 2026. Rig-A is scheduled to move to the entry pit tomorrow and will be set up and ready to break ground.

The Subcontractor would be grateful if the Main Contractor could confirm the position with the roads authority and forward the permit as soon as it is to hand, so that drilling can start on programme.

Yours faithfully,



For and on behalf of Vexley Trenchless Services
Project Manager