

REF VX-LTR-008
DATE 12 March 2026
TO The Site Manager, Maradel Gulf Contracting W.L.L.

Free-issue cable drums, programme delivery date passed

Dear Sir, The Subcontractor refers to the twelve 132 kV XLPE cable drums listed in Schedule 3 as free-issue material.

The Approved Programme at Schedule 1 shows the first drums on Site on Day 9, 11 March 2026. Under Division of Responsibility row R-6 the drums are free issue by the Main Contractor, and under Clause 4.3 they are to be delivered on the dates in the Approved Programme, or within 14 days of the Subcontractor's written request, whichever is later. No drums have been received.

The pulling crew and the 50 t crane were mobilised for Activity 10, cable pull, which the Approved Programme shows starting on Day 12, 14 March 2026. Both are standing.

The Subcontractor requests delivery of the drums in writing by this letter and would be grateful for a delivery date by return.

Yours faithfully,



For and on behalf of Vexley Trenchless Services
Project Manager