

REF VX-LTR-009
DATE 14 March 2026
TO The Site Manager, Maradel Gulf Contracting W.L.L.

HDD-06 exit side, third-party fencing obstructing access

Dear Sir, The Subcontractor refers to the HDD-06 service road crossing, CH 6+310 to CH 6+450.

On 14 March 2026 the Subcontractor's surveyor found the exit side of the crossing fenced off by a third party. The exit pit position cannot be set out and the crossing cannot be started from that end.

Under Division of Responsibility row R-4 third-party land access along the route is to be secured by the Main Contractor. Under Clause 4.2 access to each section of the Site free of third-party obstruction is to be given not later than the access date in the Approved Programme, which for the HDD-06 exit side is Day 10, 12 March 2026.

The Subcontractor would be grateful if the Main Contractor could take this up with the landowner and confirm when the exit side will be clear.

Yours faithfully,



For and on behalf of Vexley Trenchless Services
Project Manager