

REF VX-LTR-012
DATE 26 March 2026
TO The Site Manager, Maradel Gulf Contracting W.L.L.

HDD-07 highway crossing permit, request

Dear Sir, The Subcontractor refers to the HDD-07 highway crossing, CH 7+150 to CH 7+450.

Under Division of Responsibility row R-2 highway and road crossing permits are to be obtained and delivered by the Main Contractor, and the Subcontractor is to request them 14 days ahead. This letter is that request.

The Approved Programme at Schedule 1 shows the HDD-07 permit as a milestone on Day 31, 2 April 2026. Rig-A is on HDD-06 and is programmed to move to the HDD-07 entry pit after it.

The Subcontractor would be grateful if the Main Contractor could confirm that the application is with the roads authority.

Yours faithfully,



For and on behalf of Vexley Trenchless Services
Project Manager