

REF VX-LTR-020
DATE 18 April 2026
TO The Site Manager, Maradel Gulf Contracting W.L.L.

Free-issue 132 kV joint kits, programme delivery date passed

Dear Sir, The Subcontractor refers to the eight 132 kV joint kits listed in Schedule 3 as free-issue material.

The Approved Programme at Schedule 1 shows the joint kits on Site on Day 46, 17 April 2026. Under Division of Responsibility row R-6 the joint kits are free issue by the Main Contractor, and under Clause 4.3 they are to be delivered on the dates in the Approved Programme, or within 14 days of the Subcontractor's written request, whichever is later. No kits have been received.

Activity 11, joints and terminations, started on Day 42, 13 April 2026. The jointing crew is on Site and cannot open a joint bay without the kits.

The Subcontractor requests delivery of the joint kits in writing by this letter and would be grateful for a delivery date by return.

Yours faithfully,



For and on behalf of Vexley Trenchless Services
Project Manager